

EPSOM PLAYHOUSE HANGING PLOT

PRODUCTION :

DATE :

BAR	HANG	DISTANCE FROM PROS (m)	DISTANCE FROM STAGE EDGE (m)
22	Cyc - permanent	7.60	8.92
21		7.40	8.72
20		7.20	8.52
Winch	Cyc LX	6.90	8.22
19	Border	6.60	7.92
18		6.40	7.72
17		6.20	7.52
Winch	LX4	6.03	7.35
16		5.80	6.12
15		5.60	6.92
14		5.38	6.70
13		5.15	6.47
Winch	LX3	4.93	6.25
12		4.63	5.95
11	Black Tabs - permanent	4.25	5.57
10a	Border - permanent	4.20	5.52
10		3.98	5.30
9		3.63	4.95
8		3.43	4.75
Winch	LX2	3.18	4.50
7		2.85	4.17
6		2.68	4.00
5		2.48	3.80
4		2.27	3.59
3		2.07	3.39
2	Cinema screen - permanent	1.87	3.19
Winch	LX1	1.62	2.94
1		1.32	2.64
0	House border - permanent	1.07	2.39

SWL : Hems 1-10, 12-22 250kg
 All winches 300kg
 11 handwinch 225kg
 0 and 10a : 50kg

All bars are 10m long.

NOTE :

Allow for borders DS of LX 2, 4 and cyc LX bar plus masking for any flown pieces.
 If possible leave 1 bar each side of each LX bar empty to avoid snagging flown pieces on lanterns.